

Fayetteville Express Pipeline LLC



Customer Update
Week ending October 1st, 2010



Update – October 1, 2010

- ◆ FERC application filed June 15, 2009
- ◆ FERC issued certificate on December 17, 2009
 - ◆ FEP has accepted the certificate and began construction in January 2010
- ◆ Received authorization from FERC to place pipeline in “Interim-Service” from SWN-Tiger receipt meter to Trunkline delivery meter on October 1, 2010
 - ◆ FEP began purging and packing on September 22, 2010



Update – October 1, 2010

- ◆ **Construction Activities**

- ◆ Phased construction began in January 2010

- ◆ **Compressor Station – Mobilized January 2010**

- All compressor engines, compressors and frames have been set on foundations and have been assembled
- Fabrication and construction activities associated with the station piping are on-going
- Building erection and electrical terminations continue

- **2010 Receipt Meter Stations – Mobilized April**

- South Rainbow/Prairie Creek - 100% complete
- Tiger - 100% complete
- Midge 2 - 100% complete*
- Little Creek - 100% complete*
- Midge 1 - 100% complete*
- Center Ridge/Rosebud - 75% complete
- New Quitman/Yellowstone - 75% complete
- Yogi - 75% complete
- Twin Grove/Cove Creek - 40% complete
- Southeast Rainbow - 40% complete

- ◆ **Delivery Meter Stations – Mobilized July 2010**

- NGPL - 100% complete
- Trunkline - 100% complete*
- TGT - 40% complete; 75% complete with fabrication
- ANR - 25% complete; 50% complete with fabrication

- ◆ **Pipeline (Spreads 1 – 4) – Mobilized March 2010**

- See table on following slide

* Complete with the exception of fencing and gravel



Update – October 1, 2010

Pipeline Construction Activities - % of Completion by Spread

Pipeline Activity	Spreads 1 & 2 (MP 0.0 to 64.7)	Spread 3 (MP 64.7 to 128.1)	Spread 4 (MP 128.1 to 184.7)
Ditching	100%	100%	100%
Stringing	100%	100%	100%
Welding	100%	100%	100%
Tie-In	100%	100%	100%
Lower-In	100%	100%	100%
Clean Up	92%	100%	100%
Testing & Drying	100%	100%	100%

- ◆ Preparing to pull pipe next week on the Little Red River HDD (Spread 2)



Update – October 1, 2010

◆ Anticipated In-Service Dates

- ◆ Interim service from the SWN-Tiger receipt point to the NGPL delivery point available to begin October 1, 2010
- ◆ Trunkline deliveries anticipated to begin between October 1 – 8, 2010
- ◆ Other receipt and delivery points may become available for interim service between October 1 and December 1, 2010
- ◆ Anticipate all current shipper contracts in-service on December 1, 2010
- ◆ Postings will be issued every Friday until FEP has completed construction



Questions

- ◆ Long Term Marketing - Contact Information (ETC to operate)

Luke Fletcher

luke.fletcher@energytransfer.com

210-403-6492

Kevin Hyatt

kevin.hyatt@energytransfer.com

210-403-7401

Laura McGuire Heckman

laura_heckman@kindermorgan.com

713-369-9436

David Matney

david_matney@kindermorgan.com

713-369-9218



Questions

- ◆ Short Term Marketing - Contact Information

TK Lohman

tk.lohman@energytransfer.com

281-714-2012

Cliff Waters

michael.waters@energytransfer.com

281-714-2044

- ◆ Construction / ROW - Contact Information

Searcy Office

501-268-7314

877-740-0337 (Toll Free)