

# Fayetteville Express Pipeline LLC



---

Customer Update  
Week ending October 8th, 2010



# Update – October 8, 2010

---

- ◆ FERC application filed June 15, 2009
- ◆ FERC issued certificate on December 17, 2009
  - ◆ FEP accepted the certificate and began construction in January 2010
- ◆ Received authorization from FERC to place pipeline in “Interim-Service” from SWN-Tiger receipt meter to Trunkline delivery meter on October 1, 2010
  - ◆ FEP completed purging and packing from SWN-Tiger to Trunkline on October 7, 2010



# Update – October 8, 2010

---

## ◆ Construction Activities

- ◆ Phased construction began in January 2010

### ◆ Compressor Station – Mobilized January 2010

- All compressor engines, compressors and frames have been set on foundations and have been assembled
- Fabrication and construction activities associated with the station piping are on-going
- Building erection and electrical terminations continue

### ■ 2010 Receipt Meter Stations – Mobilized April

- South Rainbow/Prairie Creek - 100% complete
- Tiger - 100% complete
- Midge 2 - 100% complete\*
- Little Creek - 100% complete\*
- Midge 1 - 100% complete\*
- Center Ridge/Rosebud - 90% complete
- New Quitman - 80% complete
- Yellowstone - 80% complete
- Yogi - 80% complete
- Twin Grove/Cove Creek - 50% complete
- Southeast Rainbow - 60% complete

### ◆ Delivery Meter Stations – Mobilized July 2010

- NGPL - 100% complete
- Trunkline - 100% complete\*
- TGT - 60% complete; 75% complete with fabrication
- ANR - 30% complete; 50% complete with fabrication

### ◆ Pipeline (Spreads 1 – 4) – Mobilized March 2010

- See table on following slide

\* Complete with the exception of fencing and gravel



# Update – October 8, 2010

## **Pipeline Construction Activities - % of Completion by Spread**

<b>Pipeline Activity</b>	<b>Spreads 1 &amp; 2 (MP 0.0 to 64.7)</b>	<b>Spread 3 (MP 64.7 to 128.1)</b>	<b>Spread 4 (MP 128.1 to 184.7)</b>
Ditching	100%	100%	100%
Stringing	100%	100%	100%
Welding	100%	100%	100%
Tie-In	100%	100%	100%
Lower-In	100%	100%	100%
Clean Up	92%	100%	100%
Testing & Drying	100%	100%	100%

- ◆ Anticipate pull-through of 42-inch pipeline this week on the Little Red River HDD (Spread 2)



# Update – October 8, 2010

---

## ◆ Anticipated In-Service Dates

- ◆ Interim service from the SWN-Tiger receipt point to the NGPL delivery point began October 1, 2010
- ◆ Trunkline deliveries anticipated to begin October 8, 2010
- ◆ Other receipt and delivery points may become available for interim service between October and December 1, 2010
- ◆ Anticipate all current shipper contracts in-service on December 1, 2010
- ◆ Postings will be issued every Friday until FEP has completed construction



# Questions

---

- ◆ Long Term Marketing - Contact Information (ETC to operate)

Luke Fletcher

luke.fletcher@energytransfer.com

210-403-6492

Kevin Hyatt

kevin.hyatt@energytransfer.com

210-403-7401

Laura McGuire Heckman

laura\_heckman@kindermorgan.com

713-369-9436

David Matney

david\_matney@kindermorgan.com

713-369-9218



# Questions

---

- ◆ Short Term Marketing - Contact Information

TK Lohman

tk.lohman@energytransfer.com

281-714-2012

Cliff Waters

michael.waters@energytransfer.com

281-714-2044

- ◆ Construction / ROW - Contact Information

Searcy Office

501-268-7314

877-740-0337 (Toll Free)