

Fayetteville Express Pipeline LLC



Customer Update
August 2010



Update – August 2010

- ◆ FERC application filed June 15, 2009
- ◆ FERC issued certificate on December 17, 2009
 - ◆ FEP has accepted the certificate and began construction in January 2010
- ◆ Pipe, compressor station, meter station and all major materials have been procured
- ◆ ROW acquisition is complete



Update – August 2010

- ◆ **Construction Activities**

- ◆ Phased construction began in January 2010

- ◆ **Compressor Station – January 2010**

- ◆ All compressor engines, compressors and frames have been set on foundations and are being assembled.
- ◆ Fabrication and construction activities associated with the station piping are on-going.

- ◆ **Receipt Meter Stations – April 2010**

- ◆ South Rainbow/Prairie Creek - 100% complete
- ◆ Tiger - 95% complete
- ◆ Midge 2 - 85% complete
- ◆ Little Creek - 60% complete
- ◆ Midge 1 - 50% complete
- ◆ Center Ridge/Rosebud - 50% complete
- ◆ New Quitman/Yellowstone - 30% complete
- ◆ Yogi - 20% complete
- ◆ Twin Grove/Cove Creek - 20% complete
- ◆ Southeast Rainbow - 20% complete

- ◆ **Delivery Meter Stations – July 2010**

- ◆ NGPL - 100% complete
- ◆ Trunkline - 60% complete
- ◆ TGT - 30% complete
- ◆ ANR - 20% complete

- ◆ **Pipeline (Spreads 1 – 4) – March 2010**

- ◆ See table on following slide



Update – August 2010

Pipeline Construction Activities - % of Completion by Spread

Pipeline Activity	Spreads 1 & 2 (MP 0.0 to 64.7)	Spread 3 (MP 64.7 to 128.1)	Spread 4 (MP 128.1 to 184.7)
Ditching	100%	100%	100%
Stringing	100%	100%	100%
Welding	100%	100%	100%
Tie-In	89%	100%	100%
Lower-In	100%	100%	100%

- ◆ Directional drills are progressing on the Little Red and Cache Rivers

I



Update – August 2010

- ◆ **Anticipated Interim and Full In-Service Dates**

- ◆ Interim service from the SWN-Tiger receipt point to the NGPL delivery point and Trunkline delivery point is anticipated to begin October 1, 2010
- ◆ Other receipt and delivery points may become available for interim service between October and the end of Q4 2010
- ◆ Full in-service anticipated by the end of Q4 2010
- ◆ Further postings will be issued as needed as FEP continues construction



Questions

- ◆ Contact Information (ETC to operate)

Luke Fletcher

luke.fletcher@energytransfer.com

210 403 6492

Kevin Hyatt

kevin.hyatt@energytransfer.com

210 403 7401

Laura McGuire Heckman

laura_heckman@kindermorgan.com

713 369 9436

David Matney

david_matney@kindermorgan.com

713 369 9218