

Fayetteville Express Pipeline LLC



Customer Update
April 2010



Update – April 2010

- ◆ FERC application filed June 15, 2009
- ◆ FERC issued certificate on December 17, 2009
 - ◆ FEP accepted the certificate and has begun construction on all phases of the work.
- ◆ Pipe, compressor station, meter station and all major materials have been procured
 - ◆ Pipe was not loaded onto ships until it passed FEP's stringent quality and inspection requirements
 - ◆ Coating mill continues pipe-yard delivery for a target completion date of April 30, 2010
- ◆ ROW acquisition is complete
 - ◆ Route variances, as required, are being readily approved by FERC
- ◆ Construction contracts have been awarded and construction began in January 2010
 - ◆ Compressor Station – January 2010
 - ◆ Pipeline (Spreads 1 – 4) – March 2010
 - ◆ Receipt Meter Stations – May 2010
 - ◆ Delivery Meter Stations – July 2010
- ◆ Interim service to NGPL and Trunkline is scheduled for October 2010
- ◆ In-service is anticipated by end of fourth quarter 2010



Questions

- ◆ Contact Information (ETC to operate)

Luke Fletcher

luke.fletcher@energytransfer.com

210 403 6492

Kevin Hyatt

kevin.hyatt@energytransfer.com

210 403 7401

Laura McGuire Heckman

laura_heckman@kindermorgan.com

713 369 9436

David Matney

david_matney@kindermorgan.com

713 369 9218