

Fayetteville Express Pipeline LLC



Customer Update
Week ending October 29th, 2010



Update – October 29, 2010

- ◆ **Construction Activities**

- ◆ **Compressor Station**

- Commissioning units for start-up; Flushing water and oil piping
 - Hydro-testing complete with no issues; Beginning Drying
 - Anticipate purge and pack next week

- **Receipt Meter Stations**

- South Rainbow/Prairie Creek - 100% complete
 - Tiger - 100% complete
 - Midge 2 - 100% complete
 - Little Creek - 100% complete
 - Midge 1 - 100% complete
 - Center Ridge/Rosebud - 100% complete
 - New Quitman - 100% complete
 - Yellowstone - 100% complete
 - Yogi - 100% complete
 - Twin Grove/Cove Creek - 95% complete
 - Southeast Rainbow - 98% complete

- ◆ **Delivery Meter Stations**

- NGPL - 100% complete
 - Trunkline - 100% complete
 - TGT - 100% complete with the exception of fencing and gravel
 - ANR - 70% complete; Working 24-hrs with Mechanical / Instrumentation / Electrical

- ◆ **Pipeline**

- ◆ Construction 100% complete; All spreads are In-Service
 - ◆ Clean up and restoration are 100% complete on the Little Red River and revegetation is on-going



Update – October 29, 2010

◆ **Interim Service**

- ◆ All receipt points are anticipated to be available by November 1, 2010 except Woolly Hollow
- ◆ Deliveries continue to NGPL and Trunkline only

◆ **In-Service Dates**

- ◆ Other delivery points will be available by December 1, 2010
 - ◆ All current shipper contracts in-service on December 1, 2010
- ◆ Postings will continue every Friday until construction is completed



Questions

- ◆ Long Term Marketing - Contact Information (ETC to operate)

Luke Fletcher

luke.fletcher@energytransfer.com

210-403-6492

Kevin Hyatt

kevin.hyatt@energytransfer.com

210-403-7401

Laura McGuire Heckman

laura_heckman@kindermorgan.com

713-369-9436



Questions

◆ Short Term Marketing - Contact Information

TK Lohman

tk.lohman@energytransfer.com

281-714-2012

Cliff Waters

michael.waters@energytransfer.com

281-714-2044