


Fayetteville Express Pipeline LLC



Customer Update
Week ending November 19, 2010



Update – November 19, 2010

- ◆ **Construction Activities**
 - ◆ **Compressor Station**
 - Commissioning 5 units for start-up; 95% complete (5 units have been started)
 - Four units have been loaded to 75% and hot alignment performed
 - Compressor building frame is 100% complete; liner is 35% complete
 - Instrumentation and electrical on-going
 - **Receipt Meter Stations**
 - All receipt meters are ready for service
 - South Rainbow and Tiger are flowing
 - ◆ **Delivery Meter Stations**
 - NGPL & Trunkline – 100% complete and flowing
 - TGT - 97% complete
 - ANR - 85% complete
 - ◆ **Pipeline**
 - Construction 100% complete; All spreads are In-Service



Update – November 19, 2010

◆ **Interim Service**

- ◆ All FEP receipt points available on November 1, 2010 (except Woolly Hollow)
- ◆ Deliveries continue to NGPL and Trunkline only

◆ **In-Service Dates**

- ◆ Other delivery points to be available by December 1, 2010
- ◆ All current shipper contracts in-service on December 1, 2010

◆ FEP will make postings on the following dates until in-service

- ◆ Tuesday, November 23, 2010
- ◆ Tuesday, November 30, 2010
- ◆ Friday, December 3, 2010 (anticipated final update)



Questions

- ◆ Long Term Marketing - Contact Information
(ETC to operate)

Luke Fletcher

luke.fletcher@energytransfer.com

210-403-6492

Kevin Hyatt

kevin.hyatt@energytransfer.com

210-403-7401

Laura McGuire Heckman

laura_heckman@kindermorgan.com

713-369-9436



Questions

◆ Short Term Marketing - Contact Information

TK Lohman

tk.lohman@energytransfer.com

281-714-2012

Cliff Waters

michael.waters@energytransfer.com

281-714-2044