


Fayetteville Express Pipeline LLC



Customer Update
November, 2009



Update - November 2009

- ◆ FERC application filed June 15, 2009
- ◆ Issuance of certificate from FERC expected in December, 2009
- ◆ Pipe, compression and all major materials have been procured
 - ◆ 60.2% of pipe has been released for shipment to US port for coating and double-joint welding
 - ◆ 54% is in shipment or has been received at US ports
 - ◆ Pipe does not get loaded onto ships until it passes FEP's stringent quality and inspection requirements
 - ◆ FEP has had over 30 inspectors on site at the pipe mill since production began
 - ◆ The mill is targeting completion of the pipe order by March 31, 2010
- ◆ ROW acquisition continues
- ◆ Construction contracts are being negotiated
 - ◆ Construction scheduled to begin in March, 2010
- ◆ Interim service to NGPL is scheduled for October, 2010
- ◆ Full in-service is scheduled for January, 2011
- ◆ Further postings will be issued as needed or when FEP begins construction



Questions

- ◆ Contact Information (ETC to operate)

Luke Fletcher

luke.fletcher@energytransfer.com

210 403 7410

Kevin Hyatt

kevin.hyatt@energytransfer.com

210 403 7401

Laura McGuire Heckman

laura_heckman@kindermorgan.com

713 369 9436

David Matney

david_matney@kindermorgan.com

713 369 9218