

# Fayetteville Express Pipeline LLC



---

Customer Update  
Week ending October 15<sup>th</sup>, 2010



# Update – October 15, 2010

---

- ◆ **Construction Activities**

- ◆ **Compressor Station**

- Fabrication and construction activities associated with the station piping are on-going
    - Building erection and electrical terminations continue
    - Unit control panels are being connected to the SCADA system
    - Flushing water and oil piping

- **Receipt Meter Stations**

- South Rainbow/Prairie Creek - 100% complete
    - Tiger - 100% complete
    - Midge 2 - 100% complete
    - Little Creek - 100% complete
    - Midge 1 - 100% complete
    - Center Ridge/Rosebud - 95% complete
    - New Quitman - 90% complete
    - Yellowstone - 80% complete
    - Yogi - 85% complete
    - Twin Grove/Cove Creek - 60% complete
    - Southeast Rainbow - 75% complete

- ◆ **Delivery Meter Stations**

- NGPL - 100% complete
    - Trunkline - 100% complete
    - TGT - 70% complete; 85% complete with fabrication
    - ANR - 40% complete; 60% complete with fabrication

- ◆ **Pipeline**

- ◆ Completed pull-through, testing, drying and tie-ins of 42-inch pipeline on the Little Red River HDD (Spread 2)
    - Construction 100% complete on all spreads with the exception of clean up, restoration and revegetation on the Little Red River (5,000 feet)



# Update – October 15, 2010

---

## ◆ **Interim Service**

- ◆ Interim service is available from the SWN-Tiger receipt point for deliveries to NGPL and Trunkline

## ◆ **Anticipated In-Service Dates**

- ◆ Other receipt and delivery points may become available for interim service between October and December 1, 2010
- ◆ Anticipate all current shipper contracts in-service on December 1, 2010
- ◆ Postings will be issued every Friday until FEP has completed construction



# Questions

---

- ◆ Long Term Marketing - Contact Information (ETC to operate)

Luke Fletcher

luke.fletcher@energytransfer.com

210-403-6492

Kevin Hyatt

kevin.hyatt@energytransfer.com

210-403-7401

Laura McGuire Heckman

laura\_heckman@kindermorgan.com

713-369-9436

David Matney

david\_matney@kindermorgan.com

713-369-9218



# Questions

---

- ◆ Short Term Marketing - Contact Information

TK Lohman

[tk.lohman@energytransfer.com](mailto:tk.lohman@energytransfer.com)

281-714-2012

Cliff Waters

[michael.waters@energytransfer.com](mailto:michael.waters@energytransfer.com)

281-714-2044